1 & 2- Star Trade Centre, 1st Floor, Chamunda Circle, Sadawala Lane, Borivali (west), Mumbai - 400 092. Tel.: 28902423 Telefax: 28920429



To State Bank of India

CERTIFICATE

We write to inform you that we have examined and verified the accounts, records and all relevant documents of Shree Hans Realtors LLP, having its registered office at A-102, 1st Floor, Shraddha Suman Chsl, S.V.P. Road, Borivali (West), Mumbai-400092 and do hereby state as follows:

Currently the total investment in the Redevelopment Project of Hans Vallabh Niwas (RERA No:P51800034673) by the Shree Hans Realtors LLP is Rs. 16.06 Crores, out of which Rs. 1.32Crores is collected from customers. The balance investment of Rs. 6.34 Crores in the project is through promoter's contribution & Rs. 8.40Croresfrom Project Loan which is equal to 89.90% of the total project cost which is estimated at Rs. 17.85 Crores.

The details of the estimated project cost and means of finance are as mentioned hereunder:-

Rs. In Crore

M. No. 44420

PED ACCC

| Particulars | Estimated Cost | Incurred Till 30.06.2023 | Balance to be incurred |
|--|-------------------|-----------------------------|---------------------------|
| Land cost / TDR cost | 0.31 | 0.31 | 0.00 |
| Rent to Society member | 1.44 | 0.99 | 0.45 |
| Approval and Liaison Cost | 4.48 | 4.48 | 0.00 |
| Construction Cost | 8.58 | 8.58 | 0.00 |
| Administration, Marketing & Professional Charges | 1.28 | 1.14 | 0.14 |
| Contingency | 0.26 | - | 0.26 |
| Interest on Loan | 1.50 | 0.56 | 0.94 0.94 |
| Total | 17.85 | 16.06 | ¢ 1.79 |

| | Rs. In Crore | | |
|--|-------------------|--------------------------------|---------------------------|
| Particulars | Estimated Cost | Incurred Till 30.06.2023 | • Balance to be incurred. |
| Additional Promoter contribution i.e Equity / Partner's Capital / Unsecured loan from Director | - | - | |
| Unsecured loan from partner | 6.34 | 6.34 | 0.00 |
| Secured loan | 8.50 | 8.40 | 0.10 |
| Sundry Creditors | | | |
| Advance received from customer against flat sold / allotted | 3.01 | 1.32 | 1.69 |
| Total | 17.85 | 16.06 | 1.79 |

We further certify that the cost incurred till **30.06.2023** in the Project "Hans Vallabh Niwas" is by way of Rs. In Crore

The aforesaid facts stated by us are certified to be true and correct as per books of accounts and documents produced before us.

Yours Truly, For V V Donga & Co,

CA. VINOD V DONGA DACCOUNT (Chartered Accountant) Membership No:- 044420 Place – Mumbai Date –15 Sept 2023 UDIN – **23044420BGRKMX4588**

ONGA

M. No. 44420