

MSME Reg No: UDYAM-MH-18-0083617 An ISO 9001: 2015 Certified Company CIN: U74120MH2010PTC207869

Vastukala Consultants (I) Pvt. Ltd.

LIE Report Prepared for: SBI / SME Chembur Branch / Shanti Sadan (12914/2309443) Page 2 of 27

www.vastukala.co.in

Vastu/SBI/Mumbai/12/2024/12914/2309443 07/06-141-PY Date: - 07.12.2024

IDEPENDENT ENGINEER REPORT

To,

State Bank of India

SME Chembur Branch Unit No. 11, Building No. 11, Ground Floor, Corporate Park, Sion Trombay Road, Chembur, Mumbai, Pin Code - 400 071, State - Maharashtra, Country - India

Subject: Construction of Proposed Redevelopment of the Existing Building Known as "Shanti Sadan Co - operative Housing Society Limited on Plot Bearing F. P. No. 50, TPS Vile Parle No. VI (1st Variation) (Final), Dadabhai Road, Navpada, Vile Parle (West), Mumbai – 400 056, Maharashtra, India.

Ref: You're Request for Lenders Independent Engineer Report of under Construction Building.

Dear Sir,

- As per your instruction, we have inspected the under-construction Rehab cum Sale Building project situated on plot bearing C.T.S. No. 503C, S. No. 212A, Hissa No. 3, S. No. 214 Part, Plot No. 1, Azad Lane, Off S. V. Road, K / W Ward, Village - Vile Parle, Andheri (West), Mumbai - 400 058, State - Maharashtra, Country - India which is being developed by M/s. Shree Hans Realtors LLP in order to give the physical progress at site and to certify cost incurred towards project as on 30/11/2024.
- The Construction work as per approved plan was in progress during the site visit on 06th December 2024.
- Status of work:
 - a. For Rehab cum Sales Building: Plinth level work is completed, 1st floor slab shuttering work is in progress.
- iv. As per cost incurred certificate issued by CA Certificate actual total expenditure occurred as on 30/11/2024 is ₹ 2.98 Cr. for Residential of Rehab cum Sale Building & overall financial progress is 10.15% estimated cost of project.
- v. As per bills actual total expenditure occurred as on 30/11/2024 is ₹ 2.98 Cr. for Residential of Rehab cum Sale Building & overall financial progress is 10.15% estimated cost of project.

Overall Physical progress of the sale building construction as on 06/12/2024 is 11.00% as per physical site inspection.



Our Pan India Presence at:

Nanded

8 9

Thane

Ahmedabad

Delhi NCR

9 Mumbai

Aurangabad Pune

Nashik

Rajkot

Indore

Raipur

Jaipur

Regd. Office

B1-001, U/B Floor, BOOMERANG, Chandivali Farm Road, Powai, Andheri East, Mumbai: 400072, (M.S), India

mumbai@vastukala.co.in

www.vastukala.co.in