

I, 'Gurusmruti', Near **Bhushan Shintre** Utsav Garden, Nashik-road, Nashik 422101.

FORM – 2

[see Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of money from designated Account-Project wise)

Date : 31/03/2024.

To,
The "M/s. JAY Developers", Sancheti Heights, Quality Hardware Lane, Opp. Telephone Exchange, Canada Corner, Nashik 422007, Maharashtra.

Subject: Certificate of Estimated Cost Incurred for Development of "Sai Court", a Residential & Commercial Building situated on Plot No. 3&4 of S.No./G.No. 388/1+2/2A of Nashik Shiwar, Nashik, being developed by "M/s. JAY Developers".

MahaRERA Registration Number P51600029904.

Sir,

1. I/ We, have undertaken assignment of certifying Estimated Cost for "Sai Court", a Residential & Commercial Building situated on Plot No. 3&4 of S.No./G.No. 388/1+2/2A of Nashik Shiwar, Nashik, having MahaRERA Registration Number P51600029904. being developed by "M/s. JAY Developers".
2. We have estimated the cost of Civil, MEP and allied works required for completion of the apartment(s) and proportionate completion of internal & external works of the project as per specifications mentioned in the agreement of sale. Our estimated cost calculations are based on the Drawings/Plans made available to us for the project under reference by the Developer/Consultants. The Schedule of items and quantity for the entire work as calculated by Amol Bhalerao Quantity Surveyor* appointed by Developer/Engineer. The assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us to ascertain/confirm the above analysis given to us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 6,73,43,500/-**, (Total of Table A and B) at the time of Registration. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required for completion of the apartment(s) and proportionate completion of internal & external works, as per specifications mentioned in the agreement of sale and for the purpose of obtaining occupation certificate / completion certificate for the Building(s) / Wing(s) / Layout Plotted.

Bhushan Shintre

Bhushan Shintre
A-522394-5 B.E.(Civil)

Development from the **Nashik Municipal Corporation** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs.41,00,000/-**, (Total of Table A & B). The amount of Estimated Cost Incurred is calculated on the basis of input materials/services used and unit cost of these items.

5. The Balance cost of Completion of the Civil, MEP and Allied works for completion of the apartment(s) and proportionate completion of internal & external works as per specifications mentioned in agreement of sale of the Project is estimated at **Rs. 6,32,43,500/-**, (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work completion of the apartment(s) and proportionate completion of internal & external works as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE – A

"Sai Court" by "Jay Developers"

(to be prepared separately for each Building /Wing/ Layout/ Plotted Development of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Building/ Wing/ Layout/ Plotted Development as on date of Registration is	Rs.6,50,00,000/-
2	Cost incurred as on date of certificate	Rs.40,72,434/-
3	Work done in Percentage (as Percentage of the Estimated Cost)	6.27 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.6,09,27,566/-
5	Cost Incurred on Additional/Extra Items not included in the Estimated Cost (Table C)	NIL

TABLE – B

Internal & External Development Works in Respect of the Registered Phase

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including Amenities and Facilities in the layout as on date of Registration is	Rs.23,43,500/-
2	Cost incurred as on date of certificate	Rs.27,566/-
3	Work done in Percentage (as Percentage of the Estimated Cost)	1.17 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.23,15,934/-
5	Cost Incurred on Additional/Extra Items not included in the Estimated Cost (Table C)	NIL

Bhushan Shintre

Bhushan Shintre
A-522364-5 U.E.(C/MII)

Bhushan Dintre
Bhushan Dintre
A-522384-5 (B.E. CIVIL)

Yours Faithfully,

Signature of Engineer
(License No.....)

Agreed & Accepted by:

Signature Of Promoter

Name:

Date:

Note:

1. The scope of work is to complete Registered Real Estate Project as per drawings approved from time to time and as per specifications mentioned in agreement of sale.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. (**) Balance Cost to be incurred (4) may vary from Difference between Total Estimated Cost (1) and Actual Cost incurred (2) due to deviation in quantity required / escalation of cost etc.
4. As this is an estimated cost, any deviation in quantity required for development of Real Estate Project will result in amendment of the cost incurred / to be incurred.
5. All components of work with specifications are indicative and not exhaustive.
6. Please specify if there are any deviation / qualifications. Example: Any deviation in input material used from specifications in agreement of sale.

TABLE - C

List of Extra/Additional/Deleted Items considered in Cost
(Which were not parts of the original Estimate of Total Cost)

Sr. No	List of Extra/Additional/Deleted Items	Amounts (In Rs.)
1	NIL	NIL

JAY DEVELOERS

M. Kulkarni
Partner