

R. P. KHOTARE & ASSOCIATES

B.E. Civil, FIV, MIE
Consulting Engineers & Govt. Registered Valuer

Office: Flat No. V - 5, Moraya Gosavi Raj Park, Phase I, Keshavnagar, Chinchwadgaon, Pune - 411033

Mob. 9423731237, 9921179974. Email: rajkumarkhotare@gmail.com

Ref: AB/Camp/Astrix Infrastructure/Stage Inspection/2018

Date: 17 / 03 / 2018

STAGE INSPECTION REPORT OF CONSTRUCTION WORK (For ANDHRA BANK, CAMP BRANCH, PUNE)

1) NAME OF WORK:

Construction of "AAPLA GHAR" Project - Sanaswadi, Gat No. 165, 175, 176, 181 & 183, Near Essar Steel Company & Behind Kalyani Forge Company, Off Pune - Nagar Road, Mauje - Dingraswadi, Tal. Shirur, Dist. Pune - 412208.

2) Property Developed By

: M/S. MAPLE CITY DEVELOPERS

Property Owned By

: M/S. ASTRIX INFRASTRUCTURE

 As on Date Cost of NA Land & Construction Work Completed for the Project "AAPLA GHAR" - Sanaswadi (Phase I, Phase II & Phase III)

Sr. No.	Particulars	Area in Sft	Rate per Sft	Work Completed	Approx. Amount
Α	Total Value NA Land	566186	550	NA	Rs. 31,14,02,300.00
В	Bldg. Nos. A, B, C, D & E of Phase - I	110942	1350	100%	Rs. 14,97,71,700.00
С	Bldg. Nos. A, B, D, E & F of Phase - II,	160548	1350	100%	Rs. 21,67,39,800.00
D	Bldg. No. C of Phase - II	37518	1350	80%	Rs. 4,05,19,440.00
Е	Bldg. No. A of Phase - III	37825	1350	60%	Rs. 3,06,38,250.00
F	Bldg. No. B of Phase - III	49914	1350	40%	Rs. 2,69,53,560.00
G	Bldg. No. C of Phase - III	49914	1350	10%	Rs. 67,38,390.00
Н	Bldg. No. D of Phase - III	Constructi	on Work is	Not Started	Rs. 0.00
1	Bldg. No. E of Phase - III	14823	1350	70%	Rs. 1,40,07,735.00
	Total Cost of NA	Rs. 79,67,71,175.00			
		Rs. 79,68 ,00,000			

DETAIL STAGE INSPECTION REPORT IS ENCLOSED: This Report has 1 + 11 = 12 Pages (Including Photographs) Yours Faithfully

(R. P. KHOTARE)

GOVT. REGD. VALUER REG. NO. CAT-I/767 OF 2012-2013

Panel Valuer for Andhra Bank

767 / 2012-1

To:

Assistant General Manager, Andhra Bank, Camp Branch, Pune.

of the Branch	1:	Andhra Bank, Camp Branch, Pune
		Pune
	:	Mr. Raju Konda.
		(Assistant Manager, Camp Branch, Pune.)
luation for the first time, revaluation or on for the purpose of initiating action	:	To find out Fair Market Value of the property for Financial Institution for Loan Purpose
Commissioner of Income Tax : Pune.	:	R. P. KHOTARE Govt Regd Valuer - CAT - I / 767 of 2012-13 Panel Valuer for Andhra Bank
	T	Flat No. V - 05, Morya Gosavi Raj Park Phase I, Keshav Nagar, Chinchwadgaon, Pune - 411033
of Visit to the Property	T	12/03/2018
ty Developed By		M/S. MAPLE CITY DEVELOPERS M/S. ASTRIX INFRASTRUCTURE
		Construction of "AAPLA GHAR" Project - Sanaswadi, Gat No. 165, 175, 176, 181 & 183, Near Essar Steel Company & Behind Kalyani Forge Company, Off Pune - Nagar Road, Mauje-Dingraswadi, Tal. Shirur, Dist. Pune - 412208.
istered Land Sale Deed for Gat No. 165 (Phase-I), istered Land Sale Deed for Gat No. 181 (Phase-II) istered Land Sale Deed for Gat No. 183 (Phase-II) istered Land Sale Deed for Gat No. 183 (Phase-II) istered Land Sale Deed for Gat No. 175 & 176 (Phased ADTP Sanctioned plan Under Letter No. 8030, ised ADTP Sanctioned plan Under Letter No. 639, RDA Approved Sanctioned plan Under Letter No. 1	V V ase dt dtd	ide No. 5601/2012, dtd. 05/12/2012 ide No. 4954/2010, dtd. 07/10/2010 ide No. 4957/2010, dtd. 07/10/2010 e-III), Vide No. 4765/2010, dtd. 05/10/2010 d. 19/12/2014, For Gat No. 165, Phase I f. 05/02/2015, For Gat No. 181 & 183, Phase II 5, dtd. 15/09/2015, For Gat No. 181 & 183, Phase II
f Land as per Land Sale Deed No. 16/2011 = 1H 1 f Land as per Land Sale Deed No. 5601/2012 = 82 f Land as per Land Sale Deed No. 4954/2010 = 76	2R 6R 7R	= 8200 Sqm = 7600 Sqm = 7700 Sqm
	of the Manager / Officer who panied the Engineer OSE OF VALUATION (Specify whether it luation for the first time, revaluation or on for the purpose of initiating action SARFAESI etc) of the Approved Valuer Commissioner of Income Tax : Pune. RAL BOARD OF DIRECT TAXES SS of Visit to the Property ty Developed By ty Owned By SS e Property) documents produced for perusal istered Land Sale Deed for Gat No. 165 (Phase-II), istered Land Sale Deed for Gat No. 183 (Phase-II) istered Land Sale Deed for Gat No. 183 (Phase-II) istered Land Sale Deed for Gat No. 175 & 176 (Phase-III) istered Land Sale Deed for Gat No. 175 & 176 (Phase-III) istered Land Sale Deed for Gat No. 175 & 176 (Phase-III) istered Land Sale Deed for Gat No. 175 & 176 (Phase-III) istered Land Sale Deed for Gat No. 175 & 176 (Phase-III) istered Land Sale Deed for Gat No. 175 & 176 (Phase-III) istered Land Sale Deed for Gat No. 175 & 176 (Phase-III) istered Land Sale Deed for Gat No. 175 & 176 (Phase-III) istered Land Sale Deed No. 175 & 176 (Phase-III) istered Land Sale Deed No. 175 & 176 (Phase-III) istered Land Sale Deed No. 1800 (Phase-III) istered Land Sale Deed No. 4954/2010 = 76 (Land as per Land Sale Deed No. 4954/2010 = 76 (Land as per Land Sale Deed No. 4957/2010 = 76 (Land as per Land Sale Deed No. 4957/2010 = 76 (Land as per Land Sale Deed No. 4957/2010 = 76 (Land as per Land Sale Deed No. 4957/2010 = 76 (Land as per Land Sale Deed No. 4957/2010 = 76 (Land as per Land Sale Deed No. 4957/2010 = 76 (Land as per Land Sale Deed No. 4957/2010 = 76 (Land as per Land Sale Deed No. 4957/2010 = 76 (Land as per Land S	of the Manager / Officer who panied the Engineer OSE OF VALUATION (Specify whether it luation for the first time, revaluation or on for the purpose of initiating action SARFAESI etc) of the Approved Valuer Commissioner of Income Tax : Pune. RAL BOARD OF DIRECT TAXES as of Visit to the Property ty Developed By ty Owned By se Property) documents produced for perusal istered Land Sale Deed for Gat No. 165 (Phase-I), Vi istered Land Sale Deed for Gat No. 183 (Phase-II), V istered Land Sale Deed for Gat No. 175 & 176 (Phase sed ADTP Sanctioned plan Under Letter No. 8030, dt isted ADTP Sanctioned plan Under Letter No. 639, dtc RDA Approved Sanctioned plan Under Letter No. 641, of Site - Industrial N A. Open Land of Land as per Land Sale Deed No. 16/2011 = 1H 176 f Land as per Land Sale Deed No. 4954/2010 = 76R of Land as per Land Sale Deed No. 4954/2010 = 76R f Land as per Land Sale Deed No. 4957/2010 = 77R



A) Phase - I (S. No. 165), Residential Bldg./Wing Nos. A - (P + 4) Floors, B - (P + 4) Floors, C - (P + 4) Floors, D - (P + 4) Floors & E - (P + 4) Floors

	- V //	nctioned Plan Provid	leu
Sr. No.	Particulars	Area	Sqm
1	FSI Potential	8380.45	Sqm
2	Add Proposed Balcony Area	499.20	Sqm
3	Total Built Up Area (1+2)	8879.65	Sqm
4	Carpet area (3 / 1.12)	7928.26	Sqm
5	Saleable area (1.30 times of 4)	10306.74	Sqm
6	Add Terrace Area	0.00	Sqm
7	Total Potential saleable area (5+6)	10306.74	Sqm
8	Potential Saleable Area in Sft	110941.71	Sft
	SAY	110942	sft

Progress of Work For Residential Bldg./Wing Nos. A, B, C, D & E of Phase - I, As on date Construction Work of Bldg./Wing Nos. A, B, C, D & E is 100 % Completed

B) Phase - II (S. No. 181 & 183), Residential Bldg./Wing Nos. A - (P + 4) Floors, B - (P + 4) Floors, D - (P + 4) Floors, E - (P + 4) Floors & F - (P + 4) Floors

Sr. No.	Particulars	Area	Sqm
1	FSI Potential	12684.51	Sqm
2	Add Proposed Balcony Area	165,60	Sqm
3	Total Built Up Area (1+2)	12850.11	Sqm
4	Carpet area (3 / 1.12)	11473.31	Sqm
5	Saleable area (1.30 times of 4)	14915.31	Sqm
6	Add Terrace Area	0.00	Sqm
7	Total Potential saleable area (5+6)	14915.31	Sqm
8	Potential Saleable Area in Sft	160548.36	Sft
	SAY	160548	sft

Progress of Work For Residential Bldg./Wing Nos. A, B, D, E & F of Phase - II, As on date Construction Work of Bldg./Wing Nos. A, B, D, E & F is 100 % Completed



C) Phase - II (S. No. 181 & 183), Residential Bldg./Wing No. C - (P + 4) Floors,

Sr. No.	Particulars	Area	Sqm
1	FSI Potential	3002.87	Sqm
2	Add Proposed Balcony Area	0.00	Sqm
3	Total Built Up Area (1+2)	3002.87	Sqm
4	Carpet area (3 / 1.12)	2681.13	Sqm
5	Saleable area (1.30 times of 4)	3485.47	Sqm
6	Add Terrace Area	0.00	Sqm
7	Total Potential saleable area (5+6)	3485.47	Sqm
8	Potential Saleable Area in Sft	37517.64	Sft
	SAY	37518	sft

Progress of Work For Residential Bldg./Wing No. C - (P + 4) Floors of Phase - II
As on date up to Plastering Stage Work of Building is Completed & Painting Work is in Progress.
Considering the Overall Work Completed & Others Items of Work Being in Progress, In my
Opinion as on date About 80% Work of "C" Building is Completed.

D) Phase - III (S. No. 175 & 176), Residential Bldg./Wing No. A - (P + 6) Floors,

Sr. No.	Particulars	Area	Sqm
1	FSI Potential	2676.81	Sqm
2	Add Proposed Balcony Area	350.64	Sqm
3	Total Built Up Area (1+2)	3027.45	Sqm
4	Carpet area (3 / 1.12)	2703.08	Sqm
5	Saleable area (1.30 times of 4)	3514.00	Sqm
6	Add Terrace Area	0.00	Sqm
7	Total Potential saleable area (5+6)	3514.00	Sqm
8	Potential Saleable Area in Sft	37824.74	Sft
	SAY	37825	sft

Progress of Work For Residential Bldg./Wing No. A - (P + 6) Floors of Phase - II
As on date up to Plastering Stage Work of Building is Completed & Painting Work is in Progress.
Considering the Overall Work Completed & Others Items of Work Being in Progress, In my
Opinion as on date About 60% Work of "A" Building is Completed.

E) Phase - III (S. No. 175 & 176), Residential Bldg./Wing No. B - (P + 8) Floors,

Sr. No.	Particulars	Area	Sqm
1	FSI Potential	3503,72	Sqm
2	Add Proposed Balcony Area	491,34	Sqm
3	Total Built Up Area (1+2)	3995.06	Sqm
4	Carpet area (3 / 1.12)	3567.02	Sqm
5	Saleable area (1.30 times of 4)	4637.12	Sqm
6	Add Terrace Area	0.00	Sqm
7	Total Potential saleable area (5+6)	4637.12	Sqm
8	Potential Saleable Area in Sft	49913.99	Sft
	SAY	49914	sft

Progress of Work For Residential Bldg./Wing No. B - (P + 8) Floors of Phase - III
As on date up to Up to Fifth Floor Brick Wall Stage Work is Completed, Sixth Floor RCC &
Plastering Work are in Progress. Considering the Overall Work Completed & Others Items of
Work Belng in Progress, In my Opinion as on date About 40% Work of "B" Building is Completed.

F) Phase - III (S. No. 175 & 176), Residential Bldg./Wing No. C - (P + 8) Floors,

Sr. No.	Particulars	Area	Sqm
1	FSI Potential	3503.72	Sqm
2	Add Proposed Balcony Area	491.34	Sqm
	Total Built Up Area (1+2)	3995.06	Sqm
4	Carpet area (3 / 1.12)	3567.02	Sqm
5	Saleable area (1.30 times of 4)	4637.12	Sqm
6	Add Terrace Area	0.00	Sqm
7	Total Potential saleable area (5+6)	4637.12	Sqm
8	Potential Saleable Area in Sft	49913.99	Sft
	SAY	49914	sft

Progress of Work For Residential Bldg./Wing No. C - (P + 8) Floors of Phase - III
As on date up to First Floor RCC Work is Completed & Second Floor RCC Slab Work is in
Progress, Considering the Overall Work Completed & Others Items of Work Being in Progress,
In my Opinion as on date About 10% Work of "C" Building is Completed.

G) As on date Construction Work For Residential Bldg./Wing No. D - (P + 6) Floors of Phase - III is not Started H) Phase - III (S. No. 175 & 176), Residential Bldg./Wing No. E - (P + 4) Floors,

Sr. No.	No. E - (P + 4) Floors as per Sa Particulars	Area	Sqm
1	FSI Potential	1033,31	
2	Add Proposed Balcony Area		Sqm
3	Total Built Up Area (1+2)	153.12	Sqm
4	Carpet area (3 / 1.12)	1186.43	Sqm
5	Saleable area (1.30 times of 4)	1059.31	Sqm
6	Add Terrace Area	1377.11	Sqm
<u> </u>		0.00	Sqm
/	Total Potential saleable area (5+6)	1377.11	
8	Potential Saleable Area in Sft		Sqm
		14823.17	Sft
_	SAY	14823	sft

Progress of Work For Residential Bldg./Wing No. E - (P + 4) Floors of Phase - III As on date up to Plastering Work of Building is Completed & Painting Work is in Progress. Considering the Overall Work Completed & Others Items of Work Being in Progress, In my Opinion as on date About 70% Work of "C" Building is Completed.

As on Date Cost of Construction Work Completed (Considering as per Present Market Rates, Cost of Construction Work Within the Range of Rs. 1200 to Rs. 1500 / Sft, Say Rs. 1350/Sft)

Sr. No.	Particulars	Area in Sft	Rate	Work Completed	Amount
Α	Total Value NA Land	566186	550	NA	De 31 14 02 200 00
В	Bldg. Nos. A, B, C, D & E of Phase - I	110942	1350	100%	Rs. 31,14,02,300.00 Rs. 14,97,71,700.00
С	Bldg. Nos. A, B, D, E & F of Phase - II,	160548	1350	100%	Rs. 21,67,39,800.00
D	Bldg. No. C of Phase - II	37518	1350	80%	
E	Bldg. No. A of Phase - III	37825	1350	60%	Rs. 4,05,19,440.00 Rs. 3,06,38,250.00
F	Bldg. No. B of Phase - III	49914	1350	40%	
G	Bldg. No. C of Phase - III	49914	1350	10%	Rs. 2,69,53,560.00 Rs. 67,38,390.00
Н	Bldg. No. D of Phase - III	Construction	on Work is	s Not Started	NS. 67,38,390.00
1	Bldg. No. E of Phase - III	14823	1350	70%	Rs. 1,40,07,735.00
	Tota	Rs. 79,67,71,175.00			
	12	Rs. 79,68 ,00,000			

(Rs. Seventy Nine Crores Sixty Eight Lacs Only)

The property was physically inspected on 12/03/2018 along with Mr. Raju Konda, Assistant Manager, Camp Branch, Pune.

Place -- Pune

Date -- 17/03/2018


(R. P. KHÖTARE) GOVT. REGD. VALUER

REG. NO. CAT-I/767 OF 2012-2013 Panel Valuer for Andhra Bank


Signature of Manager / Officer (Who accompanied the approved valuer)

Page 6

Web Instance1 - Rs 2380/Sft (Negotiable)



Web Instance2 - Rs 2657/Sft (Negotiable)



Page 7

Sale Instance 1:

104400

गाबाचे नाव : 1) डिंबजबाडी करारनामा 1738700 1454051 1) पालिकेचे नाव:पुणेइतर वर्णन :, इतर माहिती: (वि.मु.क. 11.1)गांव मौजे डियजवाडी गट नं.181 व 183 या निळकतीवर वांधण्यात येणाऱ्या आपल घर सणसवाडी नावाने ओळखल्या जाण्या-या इमारती मधील फेज २ विंग सी मधील दुस-या मजल्यावरील फ्लॅट नं. सी-२०१ यांसी क्षेत्र ५४९ ची.फु. कारपेट म्हणजेच ५१ ची. मी. व स्कुटर पार्किंग यांसी क्षेत्र 2 ची.मी. अशी मिळकत((GAT NUMBER : 181, 183 ;)) 1) 51 घी.मीटर 1): नावः में. संपत विदी डेस्हलपसे भागीदार संदर्ध तर्फ भागीदार सचिन अधीक अगरवाल तर्फ कु मु म्हणून कजाकारता नितीन विपीन शहा - वयः ३६; पत्ताः प्लॉट ने: -, माहा ने: -, इमारतीये नावः -, स्लॉक ने: ् रोड में: शिवाकीनगर, पूर्ण, महासम्द्र, पूर्ण. पिन कोड:-411005 पेंन मे:-AAVFMS717F 2): नावःमा दे में. ॲस्ट्रीकस इन्थ्यस्ट्रकपर तर्क भागीदार प्रचक्रिन पहलेहुसेन फानैपरवाला तर्फ कु मु न्हणून काज करिता नितान विधीन शहा -- ववः ३६; पत्ताः पत्तींट में: -, मास्त्र में: -, इमारतीये नावः -, उत्तीक तः -, रोड ने: शिवाजीनगर, पुणे, महाराष्ट्र, पुणे, पिन कोड:-411005 पॅन मे:-AAQFA9565E 1): नावःनीः उचा विनोद इर्ड - - वयः - १; पत्यः पत्येट नेः -, माळ नेः -, इनारतीये माजः -, इत्योक नेः -, रोड नेः तरहै ने. 191, नागपुर चाळ, पहिलो सेन वेरवडा, पुणे, नहस्यप्द्र, पुणे. विन कोडः - 11006 येन नेः -2): नाव:-शे. विनोद माणिक इंडे - - वय:-52; पत्ता:-प्लॉट नं:-, माळ नं:-, इमारतीये नाव:-, यर्तेक मे:-, रोड मे: मार्ट नं: 191, नामपुर याळ, पहिलो लेन येखवर, पूर्ण, महाराष्ट्र, पूर्ण: चिन कोड:-11006 पॅन मे:-17.01/2018 17/01/2018 379/2018

As per Present Market Trend, Built-Up/Saleable Area = 549 X 1.3 = 713.70 Sft Say 714 Sft. Per Sft Rate = Rs 17,38,700 / 714 Sft = Rs. 2435 /Sft.



Sale Instance 2:

माराचे जार: 1) हिंबजबाही करारमामा 1500000 1342288 1) पालिकेचे लाव:पुणेहतर वर्णन :, इतर माहिती: (वि.सु.क. 9.4)गांव मीजे डिंचजवाडी गट लं.131 व 183 या मिळकतीवर बांधण्यात येणाऱ्या आयस घर रूणसवाडी मावाले ओळखल्या जाण्याऱ्या इन्तरती मधील केज 2 विंग इ मधील घोथ्या मजल्यावरील क्संट मं. इ-406 यांसी क्षेत्र 463 घी.कु. करपेट म्हणलेच 43.01 ची. मी. व करहर्ड कार पार्किंग बांती क्षेत्र 9.29 ची.मी. अची मिळकल((GAT NUMBER : 181, 183 ;)) D-3.01 ची.मीटर ा ११: नवा, में, नेपल स्थि देखलपने मारोद्धार स्वयं तर भागोद्धार सदिन प्रयोज अगरवाल तरी कु मू महतून काल करित कितीन विकास का - यय -३६: परता, प्रवंद में ... माला में ... हम्बरमी के नया ... स्वर्ति में ्रोत्र नः विकालनगरः पूर्वः नरकान्यः पूर्वः विकासक्तः ।।।००५ वैन के ८०० हरू ।। ्राः तकः मार्थः में भेरदेकत इन्यरहरूपा हर्व भवेद्याः वयरपेन पर्योग्यामा तर्व कृत् मृत्युन में सेवल जिये ईस्हानके तके मार्गास सदित अशोक अगरवार तर्व कृतुन काल महिला वितेन विपेत था। - वरः १६, पतः प्रति नः , माखा नः , वस्पत्रेचे नावः , सर्वेन नः , ग्रेवनः विकरीनगरः पूर्णः, महारणः, पूर्णः विन मोहः ४११०० पैन नः ३३०००० वि १): तक,न्तं आच जुगलिकोर घोषी 👉 वय-५); पत्ता,पर्ताट तंः , सक तंः , इस्पताचे तकः , काँक तः , रोह तः अस एव-०२, वर्तस्यर द्रस्य तंः ,रप्तंपत्स्यतं पेतः, पुणे , नहाराष्ट्र, पुणे , विस #15-411001 \$77-AARPC5047J 17/02/2018 17-02-2018 \$85,2018 sccco 15000

As per Present Market Trend, Built-Up/Saleable Area = 463 X 1.3 = 601.90 Sft Say 602 Sft. Per Sft Rate = Rs 15,00,00 / 602 Sft = Rs. 2491 /Sft.

Note: As per Present Market Trend in the Prevailing Subject Location & for Similar Flat with Same Specifications. In My Opinion, The Composite Rate for Built-Up Area of Flats Varies Rs. 2200 to 2300 per Sft. Area.




Construction of "AAPLA GHAR" Project - Sanaswadi, Gat No. 165, 175, 176, 181 & 183, Near Essar Steel Company & Behind Kalyani Forge Company, Off Pune - Nagar Road, Mauje - Dingraswadi, Tal. Shirur, Dist. Pune - 412208.













Phase I & Phase II



Construction of "AAPLA GHAR" Project - Sanaswadi, Gat No. 165, 175, 175, 181 & 183, Near Essar Steel Company & Behind Kalyani Forge Company, Off Pune - Nagar Road, Mauje - Dingraswadi, Tal. Shirur, Dist. Pune - 412208.









Phase III



Annexture - A

	particulars	Bldg. A	Bldg. B	Bldg. C	Bldg. D	Bldg. E	Bldg. F	Total No. of
		(P + 4)	(P + 4)	(P + 4)	(P + 4)	(P + 4)		
1	Phase - I Total No. of Flats	48	48	48	48	48		240
1	No. of Flats Constructed	48	48	48	48	48		240
4	No. of Flats to be Constructed	0	0	0	0	0		0
4	11.000 - 11	(P + 4)	(P + 4)	(P + 4)	(P + 4)	(P + 4)	(P + 4)	
1	Total No. of Flats	48	48	48	48	48	48	288
!	No. of Flats Constructed	48	48	48	48	48	48	288
-	No. of Flats to be Constructed	0	0	0	0	0	0	0
)	Phase - III	(P + 6)	(P + 8)	(P + 8)	(P + 6)	(P + 4)		
-	Total No. of Flats	72	95	95	60	32		354
2	No. of Flats Constructed	72	60	0	0	32		164
3	No. of Flats to be Constructed	0	35	95	60	0		190
	Total Flats of	"AAPLA G	HAR" Proj	ect - Sanas (a/1 + b/1 +	wadi as pe c/1)	r Sanction	ed Plan	882

Total No. of Flats Constructed: 692 Nos.

Total No. of Flats to be Constructed: 190 Nos.

(R. P. KHOTARE)

GOVT. REGD. VALUER

REG. NO. CAT-I/767 OF 2012-2013 Panel Valuer for Andhra Bank

767 / 2012-13